

Highway 104 Community Liaison Committee

Minutes

June 19, 2012

1. Attendance

- Anne Marie MacKenzie, Bill McFarlane , Alisha Grant, Roger Garby, Brian Storrie, Gerry Grant, Cindy MacKinnon, Susan Ross, Ken Proctor, Mary McCarron, John Bain, Dwayne Cross, Ian MacCallum, Ken Donnelly

2. Schedule Update

- In August of 2012 the main line is expected to be opened, and then the Addington Forks roundabouts will be built
- There will be a detour at Addington Forks, it will open at the end of August
- Commissioning of the highway is subject to delay

3. Phase 2 Status

- The Phase 2 construction contract is out for tender, closing end of July
- There will be a detour at Dunn's Loop for about a year
- The structure there will be complete by the Fall

4. Signage(*)

- There are three parts: Business, Destination, Municipal
- Just received all of the business applicants on Thursday. The cost of the signage is borne by the companies, so that will be calculated and they will be informed soon.
- Highway green and white signs are now going up, some up and others will be up soon
- Antigonish community sign is approved but has to be revisited
- Westbound sign would be changed after Phase 2
- Four attraction signs are going up and there are others that have not yet decided
- Wayfinding signs will be in place next year at the earliest, these are a high priority for the Town

5. Wetlands

- Ducks Unlimited is being contracted for the work on the south side of the highway